

Quality Assurance and Quality Control of HDPE Liner Installation



P30	-	P31	7/3/2020	7/4/2020	MA	2.2	2.2	PASS
P31	-	P32	7/3/2020	7/4/2020	MA	3.2	3.2	PASS
P32	-	P33	7/3/2020	7/4/2020	MA	2.2	2.1	PASS

Figure 1. Air pressure testing of the dual-track fusion weld between Panels P31 and P32, corresponding QA/QC inspection record confirming acceptance.



WW - DS2	7/12/2020	P180 - BOTTOM WELD	MA	1	526	484	494	482	482	522	627	631	601	595	PASS
		P180 - BOTTOM WELD			522	483	522	516	496						

Figure 2. Destructive peel and shear testing undertaken to verify weld strength and continuity, with the corresponding QA/QC inspection record demonstrating compliance with project specifications.



Figure 3. Vacuum box testing undertaken to verify the integrity of field seams and identify potential leakage prior to commissioning. Results were recorded as part of routine field QA/QC inspection activities.



R95	6/24/2020	MA	1	P20	6/25/2020	+		PASS
R96	6/24/2020	MA	1	P20	6/25/2020	+		PASS
R97	6/24/2020	MA	1	P2 - P3	6/25/2020	+		PASS

Figure 4. Extrusion welding carried out for detailing and repair works at localized connections, supported by the corresponding QA/QC inspection record demonstrating compliance with project acceptance criteria.

Representative QA/QC activities undertaken during HDPE liner installation. Each photograph is supported, where applicable, by the corresponding inspection record extracted from the project quality register, demonstrating traceability between field activities and quality documentation.