

Blade Installation and Final Turbine Erection



Figure 1. Blade installation using a 600-t crawler crane following completion of transportation activities. The coordinated lifting operation demonstrated successful integration between transportation, heavy lifting and turbine erection activities.



Figure 2. Blade transferred from the blade lifter to the lifting arrangement prior to final installation.



Figure 3. Completed Nordex N131 turbine following successful blade installation.

Engineering decisions demonstrated

- Coordinated transportation and lifting interfaces.
- Managed heavy lifting sequence with specialist contractors.
- Controlled installation sequencing to maintain programme continuity.
- Completed blade installation without transportation-related delay.

Successful transportation of the 65.5 m blades enabled turbine erection to proceed in accordance with the construction program. I led the interface between the transportation contractor, crane contractor and installation team to oversee safe blade installation and efficient sequencing of lifting operations. The successful completion of the lifting operation demonstrated the effectiveness of the transportation strategy and coordination activities undertaken throughout the project.