

Blade Transportation Through Constrained Horizontal Curves



Figure 1. Blade rotated during transportation to negotiate a constrained horizontal curve identified during the route engineering assessment. The blade lifter-maintained clearance while avoiding permanent road widening.



Figure 2. Blade transported using the blade lifter system through the access road following completion of the route engineering assessment. Rotation of the blade-maintained clearance through constrained sections without permanent infrastructure modifications.

Engineering decisions demonstrated

- Horizontal curve negotiated by rotating the blade
- Clearance maintained without infrastructure alteration.
- Traffic movement controlled during transport.
- Permanent road widening avoided through selection of the blade lifter transport

This operation demonstrates the practical implementation of the route engineering assessment. The blade lifter system enabled controlled rotation of the 65.5 m blade through constrained sections of the access road, maintaining safe clearances and avoiding the need for permanent road widening while reducing transportation risk.